

Exhibit I

Activity	Deadline	Description
Genovesa jumper recovery	2/28/21	Complete the recovery of the Genovesa tie-in jumper
Host Facility updates and commissioning	2/28/21	Topside control systems and subsea tree commissioning
Jumper recovery Santiago flowline	3/15/21	Santiago flowline jumper de-oil recovery
Genovesa jumper re-installation	4/15/21	Complete the Genovesa jumper installation
Host Facility readiness and well start-up	5/15/21	Complete operational procedures and hazard assessments, and operator training in preparation for production from MC 519 #3 ("Genovesa") Well
Commence production from Genovesa Well (Lease OCS-G 27278 MC 519)	5/31/21	Start-up of production from the Genovesa Well in May 2021